



FACILITIES PLANNING AND MANAGEMENT SIX WEEK LOOK AHEAD

Update period: January 1 through February 15, 2019

Please find the following information provided for projects that are anticipated to be most active within Facilities Planning and Management during the next six-week period. Please note that the list is not all encompassing as many other projects / issues are being continuously addressed.

Retirement news: Shawn Tibor has initiated process to separate from UC effective June 2019

Facilities Renewal State-Funded Major Capital Project – Status of individual RECs:

- HREC – HQ Bldg. Renovation: Contractor backs out of lab renovation project – new bids being pursued.
- HAREC – Barn Conversion: Interior remodel work bidding. Ventura Co. permit review of WW treatment system underway.
- WSREC- Only IT work outstanding, coordinating with ANR CSIT
- SFREC – Project complete pending fire marshal final inspection.

Elkus Ranch Environmental Education Center

- CEQA/ Coastal Commission: coordinate with UCOP General Counsel and Environmental Planning ongoing.
- Water System: PPD approved; submitting water board permit application/technical report ASAP. Contracts/PO being processed.

Hansen Agricultural Research and Extension Center

- Modular Office Space – Final design complete for covered walkways – pending PPD review/approval.
- Accessible parking signage/stripping work completed.

Lindcove Research and Extension Center

- Citrus Undercover Production Systems (CUPS) design almost finalized – bidding and PPD review/approval are next steps.

3031 2nd Street, Davis, Projects

- Ongoing operation responsibilities for greenhouse complex.

2016-17 State-Funded Deferred Maintenance Projects – Status of projects at individual RECs:

- SCREC – Electrical Service Upgrade: Center working with contractor to upgrade elect equipment – no change to status this period.
- SFREC – Redevelop Livestock Watering System: Well and solar-pump installation complete – finalizing material procurement for distribution system installation – no change to status this period.
- KAREC – Facility Drainage: Working with Center personnel to finalize construction drawings - no change to status this period.
- WSREC – Irrigation Reservoir Upgrade: Reservoir rehab/liner work out for bids – work to be scheduled ASAP pending weather.
- EREEC – Road/Bridge Rehab: Bridge Rehab – Temporary bridge in place, project is complete. CEQA/Prop. Line/ regulatory issues working on resolution – to be completed as part of the Center development project.

2017-18 State-Funded Deferred Maintenance Projects—projects awaiting final approval.

UCOP Seismic Safety program – working with engineering advisor to establish program, retain consultant, establish list of Group 1 buildings.